

Docks and Rebuilding

Library

- The library roof repair is almost finished thanks to Abaco Construction and a team of volunteers. It's expected to be completed by the end of next week.
- Samaritan's Purse will tackle the interior next.
- Expected to be a functioning space before Christmas.

Docks

- A 60 ft long dock temporary floating dinghy dock will be installed parallel to the waterfront by the PO dock.
- It will be comprised of three 20 ft x 10 ft sections with pilings so that dinghies can come up on both sides.
- There will be a ramp connecting the dock to the bulkhead.
- This is being fully funded from a private donor and the team is working with a company out of Florida to organize shipping.

Supplies

- Working on shipping logistics for more building materials.
- Still plenty of Peel and Stick available- anyone who has already requested some, it has been earmarked for you and is available for you to pick up when you're ready for it.
- If you're in need of Peel and Stick but have not put your name on the list you can do so by stopping by "home depot."
-

Rebuilding for local Bahamians

- Tools and supplies for locals are on the way
- Working on sourcing accommodations and volunteers so when they reach and are assigned to a house, all supplies, tools and materials are set up and ready to go so they can hit the ground running.

Safety

- Reminder to please be safe and careful, especially on roofs.